CHECKLIST

# Vehicle restraint system installation checklist

- [ ] Confirm the barrier type matches the containment level and working width the site requires
- [ ] Mark post positions at the spacing stated in the test approval documentation
- [ ] Drive or set posts to the embedment depth the soil conditions and barrier design require
- [ ] Bolt rails at the height specified and check alignment before moving to the next section
- [ ] Fit approved terminal ends and transition sections where the barrier meets rigid structures
- [ ] Verify that drainage and roadside furniture sit outside the deflection zone
- [ ] Record the barrier system and installation date for future inspection and repair records